

1. The name of the project and a project description:
Shamrock Township Veteran’s Memorial – installation of monument, concrete walk ways, benches, flags and flagpoles and landscaping as part of our township park
2. Contact information including:

Grantee Name:	Shamrock Township
Telephone number:	218-426-3736
Members of the board or equivalent governing body	Allen Eld, Ron Flatten, Brian Napstad, Candace Kral, John Brula
E-mail address of the funding recipient	townofshamrock@shamrocktwp.org
3. Web address where the public can directly access detailed information on the recipient’s receipt and use of money for the project The amount and source of funding, including the fiscal year of the appropriation
TownofSharmock.org – however there is no project information on the website
4. The amount and source of any additional funding or leverage

The township’s recreational fund as well a portion of the DNR Outdoor Recreation Grant and the donations for local residents and charities

Date	Organization	\$s Towards	Amount
11/29/2021	VFW Post 2747	VETs Memorial	\$750
3/8/2022	Jack Hooper	VETs Memorial	\$100
9/13/2022	Minnewawa Sportsmen’s Club	VETs Memorial	\$10,000
9/2/2022	McGregor Auxiliary	VETs Memorial	\$1,500
1/10/2023	Anonymous	VETs Memorial	\$500
	Jeffrey Groen	VETs Memorial	\$100
4/10/2023	McGregor Lions	Benches – VETs Memorial	\$1,000
	TOTAL		\$13,950

5. The duration of the project(s)
8 months
6. The number of full-time equivalents funded under the project(s). For the purposes of this item, "full-time equivalent" means a position directly attributed to the receipt of money from one or more of the funds covered under this section, calculated as the total number of hours planned for the position divided by 2,088
N/A
7. The direct expenses and administration costs of the project(s)

The usage of grant funding

	\$ Granted	\$ Matched	Total
Concrete Walks	\$ 2,472.54	\$2,472.54	\$4,945.08
Monument Footing 7 Slab	\$4,750.00	\$4,750.00	\$9,500.00
Flag Poles & Footing	\$1,275.00	\$1,275.00	\$2,550.00

Benches	\$881.03	\$881.03	\$1,762.06
Landscaping	\$300.00	\$300.00	\$600.00
Total:	\$9,678.57	\$ 9,678.57	\$ 19,357.14

Actual Costs

Monument Footings	\$10,000.00
Concrete Sidewalk	\$10,500.00
Flags, Poles & footings	\$8,580.00
Benches	\$1,762.00
Landscaping	\$977.00
Marble Monument	\$15,742.00
Total	\$47,481.00

We did not tract any administrative costs of this project

8. Proposed measurable outcomes and the plan for measuring and evaluating the results-
 - Visitors will report a feeling of gratitude for the Veteran's and feel a stronger connection to those around them.
 - Shamrock Township will engage in conversation monthly as visitors are on site, and get information about their visit at the Veteran's Memorial Monument.
 - Visitors will gain interest, understanding and knowledge of the United States Military Services.
 - When students come to the monument there will be specific information discussed based on the desires of the local military service organizations.
 - The Shamrock Township Park and Recreational area will increase visitors by 150 people per year. The Shamrock Township Clerk will monitor the monument visitors, tracking during office hours.
 - The Shamrock Township Park and Recreational area will host 3 field trips for students from McGregor ISD#4

9. For pass-through, noncompetitive grants, the entity acting as the fiscal agent or administering agency and a point of contact for additional information
 - Shamrock Township – Candace Kral
10. Actual measured outcomes and evaluation of projects as required under 129D.17, subdivision 2
 - No means of measuring outcomes
11. Education about the areas and issues the projects address, including, when feasible, maps of where projects have been undertaken
 - N/A

12. All frameworks developed for future uses of each fund
 - N/A

13. Methods by which members of the public may apply for project funds under any of the constitutionally dedicated funds
 - N/A

Proposed Outcomes Achieved is a new data field established in April 2018 by the Legislative Coordinating Commission for Legacy project outcome status. The granting agency will use the data field to indicate the extent to which a Grantee's project achieved its proposed objectives within the Legacy website. It is a fixed field with five drop-down options as follows:

- Achieved proposed outcomes
People stop by to view/visit the memorial – People enjoy the memorial when at the park for other activities - No means of measuring outcomes – the McGregor Legion and VFW Post 24747 performed a dedication ceremony with public attendance
- Achieved most of the proposed outcomes
- Achieved some of the proposed outcomes
- Achieved none of the proposed outcomes
- Outcomes data not yet available
I do not have trackable data

OGM requests Grantees report on their actual outcomes for each project in the Grantee work plan within their January 15th Legislative Report using the following criteria:

No means of measuring outcomes

- Achieved proposed outcomes (Achieved 100% of outcomes)
- Achieved most of the proposed outcomes (Achieved greater than 50% of proposed outcomes)
- Achieved some of the proposed outcomes (Achieved less than 50% of proposed outcomes)
- Achieved none of the proposed outcomes (Achieved 0% of proposed outcomes)
- Outcomes data not yet available

OGM staff will evaluate the projects using the same criteria and metrics.

Per 3.303, subdivision 10 "measurable outcomes" means outcomes, indicators, or other performance measures that may be quantified or otherwise measured in order to measure the effectiveness of a project or program in meeting its intended goal or purpose. Grantees identified their specific project outcomes in their workplans.